



CURRENT CONSTRUCTION ACTIVITIES

Underground Mechanical/Plumbing/Electrical Work

- Area C Underground MEP complete
- Area B Underground MEP complete
- Area A Underground MEP 85% complete
- Area D Underground MEP 45% complete
- Area E Underground MEP not started
- Perimeter drain and storm sewer system is ongoing

Structural Progress

- Building retaining walls complete
- Structural Steel and crane mobilization starts Monday, August 19th.
- Slab on Grade Area C complete
- Loading Dock walls and pilasters are ongoing

GENERAL MANPOWER COUNTS – AUGUST 2019

<u>Subcontractors</u>	<u>Responsibility</u>	<u>Manpower Count</u>
GMMI Mechanical	Mechanical / Plumbing	12
Skyline	Earthwork	8
B&B Electric	Electrical	5
AAA Waterproofing	Waterproofing	4
Rodco Concrete	Concrete	18
WSI/PSI	Ironworkers	10
FCI Constructors	General	7
Totals		64

SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents this month = 0
- Days without Lost Time = 100

SEPTEMBER 2019 MILESTONE WORK ACTIVITIES

- Slab on Grade complete for Areas B, D, A.
- Area E Excavate, Footings, Walls, and underground MEP prep
- Structural Steel in Areas C and B
- Slab on Deck Prep and Pour Area C Level 1
- Interior and Exterior wall layout Area C



AREA A RETAINAGE WALLS ARE COMPLETE WITH WATERPROOFING AND INSULATION COMPLETE



AREA A RETAINAGE WALLS ARE COMPLETE WITH WATERPROOFING AND INSULATION COMPLETE



AREA D UNDERGROUND UTILITIES AND SLAB ON GRADE PREP



AREA D UNDERGROUND UTILITIES AND SLAB ON GRADE PREP



AREA C SLAB ON GRADE



AREA C SLAB ON GRADE