

## CURRENT CONSTRUCTION ACTIVITIES

### E Dene Moore Care Center Demo

- Demo of the existing facility is ongoing. The building materials are being sorted and hauled off site. Common building materials like copper and steel are being recycled. Concrete, block, & brick are also being recycled.



Demo and sorting materials

### Sitework

- Soil backfill for the parking lot to begin when the demo is complete.
- Northeast Area C retaining wall and footer to be formed and poured.
- Irrigation and sprinklers are turned on.
- Grass Sod to be laid.

## SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents this month = 0
- Days without Lost Time = 785

● GENERAL MANPOWER COUNTS – April 2021

<u>Subcontractor</u>	<u>Responsibility</u>	<u>Manpower Count</u>
Skyline Contracting	Demo & Back fill	7
B&B Electric	Electrical	1
FCI Constructors	General	1
Ashley Concrete	Concrete	3
Clarke & Co	Landscaping	4
	<b>TOTAL</b>	<b>16</b>



WHAT TO EXPECT

- Trucking load after load after load of dirt for back fill.
- Storm drainage piping
- Prepping soils for Level 1 C vestibule foundations.
- Site electrical rough in.
- Irrigation rough in.